Pre History

To be shared by Servicing Branch along with aggregate dispatch to CRC

Repair Mode	Planned	Accident/Damage	Failure	Warranty/ Re-Do
Component Name -	**Starting Motor Gp-Electric**			
Component Serial No -				
Component Arrange No -				
Machine type -	**Underground LHD**			
Machine serial no -	**NJB00402**			
Total component life(SMU) -	**7420.7 Hours**			
No of Overhauls Done -	**No Overhaul done till date**			
Last Overhaul SMU -	-			

Failure Details & nature of failure:-

During shift starting operator reported un-switched power not available on machine. After operator feedback our engineer attend the machine. During checking he observed that the disconnect switch working properly. On further inspection he found that main fuse of battery got blown out so he checked all terminal for loose connection but there was no loose connection so he checked the starter motor. During checking we found continuity between positive terminal & starter motor body. Sparking was also occurring during cranking the engine that mean starter motor got internally shorted. So main fuse blown out.

Major Component Details (If the components were changed in the Field & SMU):-

Branch Service Engineer's Name:

Signature : Shahnawaz. Contact No : 9475006456
Date : 22.07.2019